

Apollo Borough Council Mtg. 7:00pm 2/27/14

O&A# 201418A

General Services - O&A#201418A

- Liquid Fuel Funding Road Review - O&A#201318A (no change)
 - Hose House alley and Day Way need improved to be added
- Street Opening Ordinance (no change)
- PADOT Paving Project - State Route 56/66
 - Handicap Ramp will be done by PADOT as part of work
 - Ramps/crossings were to be added by PADOT to plans for N. 2nd Street
 - PADOT is planning on bidding this project in the next week
- New Multi purpose regional municipal building
 - O&A had provide conceptual work in the past. (Municipal, Fire, Police,)
 - Would Council want our office to pull old information and re-present

Steele Lot Line Revision - O&A#201218B.02 (no change)

- Need agreement finalized and document to be signed & recorded

Apollo Borough Sanitary Sewer Services - O&A#201418C

- KVWPCA flow reduction report - no new information this month (no change)

River Outfalls (No change)

- Locations of diversions made to River to date (N. 11th, Parcel A, Standford or N. 4th, N. 3rd)
- KVWPCA will add ownership transfer of diversion manholes to acknowledgement
 - Borough & KVWPCA may want to switch KVWPCA manhole lids (Sanitary to Storm)
- KVWPCA & Borough to review Parcel A invert issue
 - Outflow higher than inflow
 - May create a future maintenance issue
 - May want to place concrete in invert prior to property transfer

KVWPCA Manhole at end of S. 2nd and River - Erosion around manhole (no change)

- KVWPCA must have a surcharging problem in the line - emailed KVWPCA - no response
- Could eventually expose pipe creating a **greater potential** for pipe damage & line freezing
- Riprap stone should be placed to repair and prevent future erosion
- KVWPCA should cap abandoned line to reduce infiltration

2014 PADEP required reporting data to KVWPCA by Apollo

- O&A to prepare calculations and respond to KVWPCA request for data

KVWPCA Project Update

- Waiting on project completion & new flow monitoring
- Revised rates will be determined based upon flows
- Apollo should attempt to reduce as much flows as possible to keep rate as low as possible
 - Still need to schedule inspections of Apollo house ports in order to help reduce flow
 - Apollo Borough may have about another year
 - Apollo Borough could pursue CDBG funds to provide low flow toilets for low income residents
 - These toilets would reduce sewage discharges to KVWPCA
 - These toilets would also reduce water useage
 - Overall would provide general and specific cost savings to homeowners

First Street Traffic Light Intersection Project - O&A#201018G

Apollo Borough Handicap Ramps Improvement Project - County bid docs. - CDBG funds

Pay Application #2 (final) - \$9,720 - approved by County - check issued

Portion of project complete

Apollo Borough Pedestrian Signal Improvement Project - O&A bid docs. - ARLE funds

PADOT inspection had concerns

Wanted voice to indicate start to cross before beeps/chirps

Bronder's Supplier wants \$877 to reprogram voice

Messaging was recommended supplied by supplier and approved by Borough / O&A

Seemed that PADOT will allow messaging to stay as is if Borough is ok with it

Does Council want it changed?

Pedestrian yield sign for NW corner prior to placement reviewed prior to meeting

No new pay application has been submitted for this month

Apollo Borough should plan to paint new crosswalk lines when weather permits

Sewer Separation Project - O&A#200918C.14

Sippel lawsuit - (executive session)

PADOT Permitting - still waiting on PADOT and Peoples Gas (no change)

Utility Incidents - still waiting to hear back from District Attorney - may want to pursue (no change)

KVWPCA - discharge Elimination (no change)

Currently 642 of 670 structures have connected to the new sanitary sewer system

A total of 28 properties have structures without water service (most vacant)

There are no known Apollo Borough structures contributing sewage to the old sewer line

Discharge Elimination update

Completed - N. 11th St., Parcel A, Standford (N.4th), N.3rd, S. 2nd, S. 3rd, S. 4th,

Grace Street & First Street - Needs diverted - waiting on Kiski. Twp. Project

PENNVEST & PADEP

Waiting on Certificate of Completion - can not be completed until diversions are complete

Kiski Township Project Schedule

Kiski Township has extended the Contractor's completion date by 45 days

Construction Work December 2013 thru Mid March of 2014

Residents connection work Mid March to Mid May of 2014

Mid May 2014 - water shut off for remaining residents in Kiski Township?

Mid May 2014 - Apollo Borough can complete diversion work and close out project?

PADEP was emailed and indicated that this needs to be worked out between Apollo & Kiski.

First Commonwealth Bank extension of Line of Credit to 7/28/14

PENNVEST Loan - proceeding with revised term

LGUDA documents to be supplied to Solicitor for processing

Revise term from 20 years to 17 years with payment of \$2,384.63 - due 5/1/2014

Payments will be required despite not receiving all funds which will create short term cash flow issue.

The Borough will need to be paying both First Commonwealth & PENNVEST

Extra funds to PENNVEST will be applied to principal reducing term further

Rates may not need to be adjusted for LGUDA if First Commonwealth payments would not

need to be listed. (Because it is short term & will be offset by PENNVEST funds)

May want to approach Kiski Township for increased interest cost incurred.