

General Services - O&A#201418A

- Liquid Fuel Funding Road Review - O&A#201318A (no change)
 - Hose House alley and Day Way need improved to be added
- Street Opening Ordinance (no change)
- PADOT Paving Project - State Route 56/66
 - Handicap Ramp will be done by PADOT as part of work
 - PADOT Notice to Proceed to be issued first of June 2014
- New Multi purpose regional municipal building (no change)
 - O&A had provide conceptual work in the past. (Municipal, Fire, Police,)
 - Would Council want our office to pull old information and re-present
- Attended Westmoreland County Engineers Workshop
 - Presenter showed how water quality is being addressed on watershed basis and that non-conventional approached are being taken to address water quality which are more effective and less costly
 - The Borough's sewer separation and surgar creek issues would pertain to such an approach
 - The Borough may work with the KVVWPCA and surrounding municipalities to address

Steele Lot Line Revision - O&A#201218B.02

- Reviewed deed and has been finalized
- The mylar (in Apollo Office) still needs signatures and recorded

Apollo Borough Sanitary Sewer Services - O&A#201418C

- KVVWPCA flow reduction report - no new information this month (no change)

River Outfalls (No change)

- Locations of diversions made to River to date (N. 11th, Parcel A, Standford or N. 4th, N. 3rd)
- KVVWPCA will add ownership transfer of diversion manholes to acknowledgement
 - Borough & KVVWPCA may want to switch KVVWPCA manhole lids (Sanitary to Storm)
- KVVWPCA & Borough to review Parcel A invert issue
 - Outflow higher than inflow
 - May create a future maintenance issue
 - May want to place concrete in invert prior to property transfer

KVVWPCA Manhole at end of S. 2nd and River - Erosion around manhole (no change)

- KVVWPCA must have a surcharging problem in the line - emailed KVVWPCA - no response
- Could eventually expose pipe creating a greater potential for pipe damage & line freezing
- Riprap stone should be placed to repair and prevent future erosion
- KVVWPCA should cap abandoned line to reduce infiltration

2014 PADEP required reporting data to KVVWPCA by Apollo

- O&A to prepare calculations and respond to KVVWPCA request for data

KVVWPCA Project Update

- Waiting on project completion & new flow monitoring
- Revised rates will be determined based upon flows
- Apollo should attempt to reduce as much flows as possible to keep rate as low as possible
 - Still need to schedule inspections of Apollo house ports in order to help reduce flow
 - Apollo Borough could pursue CDBG funds to provide low flow toilets for low income residents
 - These toilets would reduce sewage discharges to KVVWPCA

These toilets would also reduce water useage
Overall would provide general and specific cost savings to homeowners

First Street Traffic Light Intersection Project - O&A#201018G

Apollo Borough Handicap Ramps Improvement Project - County bid docs. - CDBG funds Complete

Apollo Borough Pedestrian Signal Improvement Project - O&A bid docs. - ARLE funds

PADOT inspection had concerns

Based upon Apollo Borough desire the voice messaging has been approved

Pedestrian yeild sign installed at NW corner - verified just prior to meeting

Final Pay Application has been submitted

Pay Application #2 for \$6,302.67

O&A recommending payment conditional upon maintenance bond - Need Council approval

Apollo Borough should plan to paint new crosswalk lines when weather permits

Sewer Separation Project - O&A#200918C.14

PADOT Permitting - still waiting on PADOT and Peoples Gas (no change)

Utility Incidents - still waiting to hear back from District Attorney - may want to pursue (no change)

KVWPCA - discharge Elimination (no change)

Currently 642 of 670 structures have connected to the new sanitary sewer system

A total of 28 properties have structures without water service (most vacant)

There are no known Apollo Borough structures contributing sewage to the old sewer line

Discharge Elimination update

Completed - N. 11th St., Parcel A, Standford (N.4th), N.3rd, S. 2nd, S. 3rd, S. 4th,

Grace Street & First Street - Needs diverted - waiting on Kiski. Twp. Project

PENNVEST & PADEP

Waiting on Certificate of Completion - can not be completed until diversions are complete

Kiski Townshp Project Schedule

Kiski Township has extended the Contractor's completion date by another 30 days

Construction Work thru Mid April of 2014

Kiski Township has elected to give their residents 90 days instead of 60 days to connect

Residents connection work Mid April to Mid July of 2014

Mid July 2014 - water shut off for remaining residents in Kiski Townshp?

Mid July 2014 - Apollo Borough can complete diversion work and close out project?

First Commonwealth Bank extension of Line of Credit to 7/28/14

PENNVEST Loan - proceeding with revised term

LGUDA documents to be processed

Revise term from 20 years to 17 years with payment of \$2,406.18 - due 6/1/2014

Payments will be required despite not receiving all funds which will create short term cash flow issue.

The Borough will need to be paying both First Commonwealth & PENNVEST

Extra funds to PENNVEST will be applied to principal reducing term further

Rates need to be adjusted for LGUDA unless the First Commonwealth Line of Credit is paid off and your budget is adjusted.

Various options to be considered (amount of rate increase, pay down of Line, etc.)