

General Services - O&A#201418A

Liquid Fuel Funding Road Review - O&A#201318A (no change)

Hose House alley and Day Way need improved to be added

Street Opening Ordinance (no change)

N. 11th Street Culvert Replacement

PADOT's Engineer, Gibson Thomas, performed PA-1 Call for culvert replacement

Since Eric Andring informed me, I emailed PADOT and there has been a lot of back & forth

PADOT indicated initially that they will be doing a partial replacement / smaller size

A smaller opening would mean that any additional work in the future would require rework

This will ensure that flooding problems will continue for many years if done this way

PADOT is asking about history & installation of remainder of culvert

I emailed Armstrong County to see if they will be participating as part of the Act 167 work

The Borough may want to consider contacting North Apollo & Roaring Run Watershed Association

On-site meeting

A meeting in the afternoon on the week of February 23 has been suggested by PADOT

I requested the meeting time be the afternoon of February 26th (same day as next mtg)

N. 2nd Street crosswalk

A meeting with PADOT occurred earlier today at 1pm

Traffic control options

Flashing signs - would need to be permitted (All Borough) cost \$24,000

Add speed limit signs - no permit needed - cost \$100 per sign

Pavement Markings - no permit needed - price unknown

PED XING on pavement

traverse line markings to slow traffic

In street pedestrian sign - no permit needed - PADOT will supply

Signs will need to put out & taken down routinely

Communities have had a problem with theft if left out

Crosswalk signs - need permit - cost \$100 per sign

Police could paint speed check lines to slow down traffic

Staff Recommendation

More speed limit signs, pavement markings, & crosswalk signs,

First Street signal light

Apollo could eliminate the flashing during evening hours due to detectors

May want to consider switching which direction is given priority

Apollo Borough Sanitary Sewer Services - O&A#201418C

KVWPCA flow reduction report - waiting on KVWPCA

River Outfalls - still waiting on revised documents

Locations of diversions made to River to date (N. 11th, Parcel A, Standford or N. 4th, N. 3rd)

KVWPCA will add ownership transfer of diversion manholes to acknowledgement

Borough & KVWPCA may want to switch KVWPCA manhole lids (Sanitary to Storm)

KVWPCA & Borough to review Parcel A invert issue

Outflow higher than inflow

May create a future maintenance issue

May want to place concrete in invert prior to property transfer

KVWPCA Manhole at end of S. 2nd and River - Erosion around manhole

KVWPCA has indicated that they are planning to put a manhole riser on this manhole.

This work is expected to occur this Spring probably in April

KVWPCA Project (no change)

Project completion - 7/2015

Waiting on project completion & new flow monitoring

Revised rates will be determined based upon flows

Apollo should attempt to reduce as much flows as possible to keep rate as low as possible

Still need to schedule inspections of Apollo house ports in order to help reduce flow

Apollo Borough could pursue CDBG funds to provide low flow toilets for low income residents

These toilets would reduce sewage discharges to KVWPCA

These toilets would also reduce water useage

Overall would provide general and specific cost savings to homeowners

Sewer Separation Project - O&A#200918C.14

PADOT Permitting - still waiting on PADOT and Peoples Gas (no change)

Utility Incidents - still waiting to hear back from District Attorney - may want to pursue (no change)

KVWPCA - discharge Elimination (no change)

Currently 643 of 670 structures have connected to the new sanitary sewer system

A total of 27 properties have structures without water service (most vacant)

There are no known Apollo Borough structures contributing sewage to the old sewer line

Discharge Elimination

Completed - N. 11th St., Parcel A, Standford (N.4th), N.3rd, S. 2nd, S. 3rd, S. 4th,

Grace Street & First Street - Needs diverted - waiting on Kiski. Twp. Project

PENNVEST & PADEP

Waiting on Certificate of Completion - can not be completed until diversions are complete

Kiski Township Project Schedule

Kiski Township still has unconnected homes (2 of 29)

Kiski has indicated that they are still waiting on their contractor

Apollo Borough is still waiting

Updates were requested by both PENNVEST and First Commonwealth Bank

An extension of the Line of Credit will be needed again

Apollo Borough Grants - O&A#201418D

PADOT Multimodal Transportation Grant - O&A#201418D.02 did not receive

No response was received from email asking about what was lacking from application

Shafer Subdivision - O&A#201418B.01 - waiting on driveway access agreement

Armstrong County Watershed Plan Advisory Committee (WPAC)

Waiting on comments concerning survey

Armstrong County is putting survey data into their GIS system

Next meeting to occur Spring of 2015 not yet scheduled