

General Services - OCA#201718A

N. 11th Street Culvert Replacement (no new updates)

Awaiting final design information from PADOT

PADOT was supposed to be in ROW acquisition phase

PADOT is expecting to put the prouct out to bid on 10/18/18

PADOT construciton Summer of 2019 for project

Sanitary system redesign awaiting final project design from PADOT

Highway Occupancy Permit for Scenic Drive Connection (not progressing)

S.R. 0066 - N. 11th Street - Scenic Drive Intersection - OCA#201618D (no change)

Wooster proposal (\$8,640) has been submitted to prepare intersection design - Not approved

No additional emails or correspondence on this item with PADOT or County,

Apollo Borough Sanitary Sewer Services - OCA#201718C

KVWPCA

River Offalls KVWPCA ownership transfer of diversion manholes to acknowledgement

Flow monitoring

Overall flowrates are lower than estimated in 2009 (good)

Noted areas for inspection port review - S. 2nd Street & River Parcel

Extra high rates were observed along S. 4th and N. 8th-N.10th during the May 5, 2017 storm

may be a result of flooded inspection ports or ponding - areas to be reviewed

A report of the flow monitoring to be provided by KVWPCA in December of 2017

New rates for municipalities are expected for the first quarter of 2018

Any additional roof drain removals should be tracked and reported to the KVWPCA

Apollo Borough Grants - OCA#201518D

Greenways - OCA#201518D.02 - approved by DCED for \$150,000 - Apollo match \$26,470.59

Multimodal - OCA#201518D.03 - approved by DCED for \$166,325 - Apollo match \$71,282.15

Funds need to be used by June of 2019

Owen's Trail & Road Widening Project - A. Liberoni for \$238,373.55

Construction issues

99% of the project is complete

Crosswalk lines were painted just last week.

Landscaping crew still to address site issues - fine grading, washouts etc.,

Pay Application #1-3 - \$228,359.53 - approved to contractor

Greenways - awaiting DCED approval of Pay reimbursement 3

Multimodal - awaiting DCED approval of Pay reimbursement 2 & 3

Pay Application #4 - \$10,935.45- needs approval for payment

Project Sign - \$830.50 for project not yet prepared - Does the Borough want to provide the sign?

Sign is requirement of contract with DCED

Railroad Street widening and trail work as other project for 2018 construction season

Remaining Funds for project construction costs approximately \$100,000

The Water company is preparing for a project along (Astronaut Way, S. 4th, S. Warren)

Cost sharing could be utilized if coordinated

Apollo Borough Grants - OCA#201718D (no change)

Multimodal Grant - 30% local match

Apollo Borough Heritage Bike Route - Multimodal Grant Request for \$529,703.83 project

Borough's commitment - \$158,911.15 or \$52,970.38 each year for 3 years

Waiting on review / award of Grant in November of 2017

Armstrong County Watershed Plan Advisory Committee (WPAC) - OCA#201418F (no change)  
Draft Act 167 plan waiting on County to finalize

Apollo MS4 - OCA#201518F

PADEP deadline for submitting NPDES permit application is 9/16/17 - OCA submitted what we had  
PADEP indicated that they will accept a status update indicating the progress to date and schedule  
Calculations are indicating a need to address approximately 20,000 lbs of sediment

Remediation methods proposed

Using basins along Access Road on River front property

Stream buffering along Kiski River - approximately 1,000 feet or half of length

Impervious area removal - vacant house removal

Conveyance System Filter

Proposing to place gravel and sand as a filter in last section of system in River Parcel

Proposing overflow to prevent street flooding

Debris and sediment will need to be regularly removed and disposed of

Schedule

We will wait for PADEP review of submitted information and comments

Make revisions as needed and then put out for formal public comment

Process for construction will be a 5 year plan

Apollo Borough New Municipal Building on River front property - OCA#201618E

Provided 5 building options and comparative opinions of probable cost

Three options with a smaller building and two with larger

Three different locations reviewed due to utility costs

Option #1A - \$805,000 for smaller building at south end of site

Option #1B - \$1.8 million for larger building at south end of site

Option #2A - \$520,000 for smaller building at triangle

Option #2B - not possible due to limited lot size and building size

Option #3A - \$540,000 for smaller building at North end of site

Option #3B - \$1.5 million for larger building at North end of site

\* Approximately \$275,000 in utility extension costs due to location

\* Approximately \$1 million difference between buildings

East Butler Borough building is example of smallest building size

Need to setup schedule for project and decisions

River front Property Survey Work - OCA#201718E

Review property line locations

Review image and determine pins to be set